

## Appendix D Standard EPSC Plan for Plot Plans

|  | Standard Stormwater Pollution Prevention Plan (SWPPP)  |
|--|--|
|  |  |
| it No.   | <ul> <li>This form can serve as the SWPP plan if the following conditions are met:</li> <li>Disturbs less than 1 acre, and</li> <li>Adds less than 3400 sq. ft. of new impervious surfaces, and</li> <li>Contains no critical slope or flood hazard areas.</li> <li>If these condition aren't met a formal SWPP plan prepared by an appropriate professional will be required.</li> </ul>  |
|  | rention Sediment Control (EPSC) Site Drawing   |
| If the site has  | propriate EPSC measures for my site are from the options below or a combination of & s sinkhole, drainage inlets, streams, or will have excavated materials stored onsite, please indicate the location and additional selection below.  |
| Flow to Rigil  Flow to Rigil  Option D  Structure  | Flow to Front Option B Option C Structure Structure For Option G, show flow lines and proposed EPSC measures.  Option G Direction of Flow Sediment Management (silt fence or other) Construction Entrance  |
| <ul> <li>STANDARD CONDITIONS</li> <li>The applicant will comply with the following conditions:</li> <li>EPSC must be installed to prevent off-site sedimentation.</li> <li>Perimeter controls shall be in place prior to beginning construction.</li> <li>All EPSC measures shall be installed and maintained as specified in the City of Bowling Green's BMP Manual.</li> <li>The contractor shall be responsible for keeping streets, drainage structures, streams and other properties free of sediment and other construction materials generated by this project.</li> <li>Areas at final grade must be seeded and stabilized within 14 days. Disturbed areas not at final grade must be stabilized within 21 days.</li> <li>Upon final stabilization (with at least 80% coverage), EPSC measures must be removed.</li> </ul> |  |
| structures on<br>and Storm W   | gned hereby certifies that he/she will follow the Plot Plan EPSC Plan as described above and will protect all storm drainage in this lot. Furthermore, the undersigned will fully comply with the specifications in the City of Bowling Green's BMP Manual later Management Ordinance. The undersigned will take all necessary actions to prevent off-site sedimentation from occur- the building permit is issued, this document becomes an enforceable EPSC plan for the project site. |
|  | Printed Name Date  |